

FILED

MAR 14 2024

JEANNIE GOFF 
COUNTY CLERK, JEFFERSON COUNTY, MO

BILL NO.: 24-0302

ORDINANCE NO.: 24-0148

INTRODUCED BY: COUNCIL MEMBER(s) Groeteke

1 **AN ORDINANCE TO AUTHORIZE THE COUNTY EXECUTIVE TO**
2 **EXECUTE CHANGE ORDER NUMBER 2 FOR THE SECKMAN ROAD AT**
3 **MASTODON STATE PARK PROGRAM STP-7202(604) WITH PCX**
4 **CONSTRUCTION IN COUNCIL DISTRICT 4.**

5 **WHEREAS**, Jefferson County, Missouri, (hereafter, the “County”), in response to
6 a certain Invitation for Bid, received and opened bids for the construction of the Seckman
7 Road at Mastodon State Park Program; and

8 **WHEREAS**, after reviewing the bids set forth above, the County determined that
9 it was in the best interests of the County to award the bid for the Seckman Road at
10 Mastodon State Park Program to PCX Construction upon approval by the County Council
11 and the County Executive; and

12 **WHEREAS**, Pursuant to Ordinance 23-0328, Jefferson County, Missouri entered
13 into a Contract with PCX Construction in the amount of four million, two hundred seven
14 thousand, three hundred seventy-four dollars and seventy-five cents (**\$4,207,374.75**),
15 subject to budgetary limitations, for the Seckman Road at Mastodon State Park Program
16 **STP-7202(604) & STP-5461(612)**; and

17 **WHEREAS**, the County finds that it is now necessary to adjust some quantities of
18 pay items in the contract. The differences in contract quantities reflect the necessary

1 changes made in the field and the actual final quantities of work. These figures represent
2 the difference between the value of construction and materials shown in the bid package
3 and the final quantities used and measured during construction; and

4 **WHEREAS**, the Jefferson County Council finds that it is now necessary and in the
5 best interest of the County to execute Change Order Number 2 for an increase of three
6 thousand, eight hundred two dollars and fifty cents (**\$3,802.50**) to the contract sum, subject
7 to budgetary limitations with PCX Construction for the Seckman Road at Mastodon State
8 Park Program **STP-7202(604)** Contract.

9 **BE IT ENACTED BY THE JEFFERSON COUNTY, MISSOURI, COUNCIL,**
10 **AS FOLLOWS:**

11 Section 1. Change Order Number 2 for an increase of three thousand, eight hundred
12 two dollars and fifty cents (**\$3,802.50**) to the contract sum with PCX Construction for the
13 Seckman Road at Mastodon State Park Program **STP-7202(604)** Contract, for a revised
14 cost of (**\$1,854,178.75**) and a total revised cost for **STP-7202(604)** & **STP-5461(612)** of
15 four million, two hundred eleven thousand, one hundred seventy-seven dollars and twenty-
16 five cents (**\$4,211,177.25**) is approved, subject to budgetary limitations.

17 Section 2. The Jefferson County, Missouri, Council authorizes the County
18 Executive to execute Change Order Number 2 to the Seckman Road at Mastodon State
19 Park Program **STP-7202(604)** with PCX Construction and any agreements or contracts
20 necessary to effectuate the award of the bids and proposals set forth in this Ordinance. The
21 County Executive is further authorized to take any and all actions necessary to carry out
22 the intent of this Ordinance.

1 Section 3. Copies of all Invitations for Bid, response thereto, any contract
2 agreements and Change Orders shall be maintained by the Department of the County Clerk
3 consistent with the rules and procedures for the maintenance and retention of records as
4 promulgated by the Secretary of State.

5 Section 4. This Ordinance shall be in full force and effect from and after its date
6 of approval. If any part of this Ordinance is invalid for any reason, such invalidity shall
7 not affect the remainder of this Ordinance.


[THIS SPACE INTENTIONALLY LEFT BLANK]

THIS BILL BEING DULY INTRODUCED, THE MEMBERS OF THE JEFFERSON COUNTY, MISSOURI, COUNCIL VOTED AS FOLLOWS:


Council Member District 1, Brian Haskins	<u>absent</u>
Council Member District 2, Gene Barbagallo	<u>yes</u>
Council Member District 3, Lori Arons	<u>yes</u>
Council Member District 4, Charles Groeteke	<u>yes</u>
Council Member District 5, Scott Seek	<u>yes</u>
Council Member District 6, Daniel Stallman	<u>absent</u>
Council Member District 7, Bob Tullock	<u>yes</u>

THE ABOVE BILL ON THIS 11 DAY OF March, 2024:

PASSED FAILED



Charles Groeteke, County Council Chair



Cherlynn Boyer, Council Executive Assistant


THIS BILL WAS ✓ APPROVED BY THE JEFFERSON COUNTY EXECUTIVE AND ENACTED AS AN ORDINANCE OF JEFFERSON COUNTY, MISSOURI, THIS 13 DAY OF March, 2024.

THIS BILL WAS _____ VETOED AND RETURNED TO THE JEFFERSON COUNTY, MISSOURI, COUNCIL WITH WRITTEN OBJECTIONS BY THE JEFFERSON COUNTY EXECUTIVE, THIS _____ DAY OF _____, 2024.




Dennis Gannon, County Executive

ATTEST:



Jeannie Goff, County Clerk

BY: 

Reading Date: 3-11-2024



ORDINANCE NO.

24-0148

CHANGE ORDER - #2

EXHIBIT A

Sheet 1 of 3

To: PCX Construction

You are hereby directed to make the following changes to the contract.

Change Order No. 2

County Jefferson

Route Seckman Road

Project Seckman Road @ Mastodon State Park

Job No. STP-7202-604

1. Description and Reason for Change (Attach Supplemental Sheets if Required)
See attached sheets

2. Estimate of Cost of Work Affected by this Change Order.

Table with 9 columns: (A) EST. LINE NO., (B) CONTRACT ITEM NO., (C) ITEM DESCRIPTION, (D) UNITS PREVIOUSLY PROVIDED FOR, (E) UNITS TO BE CONSTRUCTED, (F) UNITS OVERRUN UNDERRUN CONTINGENT, (G) CONTRACT OR AGREED UNIT PRICE, (H) AMOUNT OF OVERRUN OR PLUS CONTINGENT, (I) AMOUNT OF UNDERRUN OR MINUS CONTINGENT. Rows include Pavement Saw Cutting, Bituminous Pavement Mixture PG64-22 (Base), and Temporary Shoring.

3. Settlement for Cost of the above Change to be made at Contract Unit Price

Table with 5 rows for settlement amounts and a signature block. Includes 'The Terms of Settlement outlined above are hereby agreed to.' and signature of Erin Garner dated Jan 17, 2024.

Submitted Engineer (Signature) Date 1-24-2024
Approval Recommended MODOT Date
Approval County Executive (Signature) Date 3.13.2024
Approval MODOT Construction Date

FIG. XI - 2



Approved as to Form:

(Signature)
County Counselor
Jefferson County, Missouri

PAY ITEM	DESCRIPTION	UNIT	AVERAGE QUANTITY	#OF BIDS	AVERAGE PRICE	HIGH BID	LOW BID	TOTAL QUANTITY
6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EACH	2.383	94	\$4,341.19	\$28,000.00	\$0.01	224.000
6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A FULL DEPTH PAVEMENT REPAIR	S.Y.	590.200	42	\$258.36	\$700.00	\$83.99	24,788.400
6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	S.Y.	235.388	49	\$14.53	\$174.00	\$0.01	11,534.000
6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR	S.Y.	188.615	39	\$9.30	\$179.00	\$0.01	7,356.000
6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	L.F.	1,992.611	36	\$9.24	\$16.50	\$3.00	71,734.000
6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR CLASS A FULL DEPTH PAVEMENT REPAIR	EACH	813.412	34	\$13.74	\$58.25	\$5.70	27,656.000
6131017	DOWEL BAR (FURNISHING AND INSTALLATING WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	EACH	672.818	11	\$9.50	\$17.00	\$3.00	7,401.000
6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR CLASS A FULL DEPTH PAVEMENT REPAIR (TYPE L)	EACH	262.333	24	\$8.68	\$50.00	\$2.31	6,296.000
6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH	C.Y.	1.000	4	\$2,260.00	\$5,000.00	\$300.00	4.000
6132019	REMOVAL OF CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH CONCRETE PAVEMENT	S.Y.	9.000	4	\$728.06	\$1,225.00	\$300.00	36.000
6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL	TON	8.733	6	\$500.29	\$650.00	\$77.00	52.400
6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	S.Y.	25.500	4	\$284.95	\$750.00	\$200.00	102.000
6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	TON	1,350.268	25	\$87.90	\$875.00	\$42.00	33,756.700
6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	S.Y.	7,030.019	27	\$16.53	\$230.00	\$5.20	189,810.500
6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	EACH	3.600	5	\$1,354.72	\$2,300.00	\$1,000.00	18.000
6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	EACH	1.667	3	\$2,200.00	\$4,000.00	\$1,700.00	5.000
6141023	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	EACH	1.000	5	\$2,241.00	\$3,335.00	\$1,800.00	5.000
6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	EACH	5.333	3	\$3,463.38	\$4,202.00	\$2,500.00	16.000
6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MMX600MM)	EACH	9.063	16	\$1,459.73	\$2,200.00	\$615.00	145.000

Change Order #2 – Reasons Attachment

- Item 1:** SPL-CO2-1 – Pavement Saw Cutting – Overrun of 521 LF @ \$3.90 / LF
 (This is an agreed unit price item)
- Item 2:** 4013000 – Bituminous Pavement Mixture – PG64-22 (Base Asphalt) –
 Overrun of 111.4 Tons @ \$129.00 / Ton (This is an original contract item)
- Item 3:** 2065500 – Temporary Shoring – Underrun of 1 LS @ \$12,600.00 / LS (This
 is an original contract item)

Description:

- Item 1:** This item was an overrun of 521 LF of Pavement Saw Cutting. The plans called for shoulder widening from STA 15+40 to STA 20+61 RT where the new shoulder would be paved adjacent to the existing asphalt edge. However, if new asphalt would be placed along the existing raveling edge, the asphalt edge would not hold up over time. It was agreed with the contractor and Jefferson to saw-cut the existing pavement at the white line – then pave the new asphalt to a clean solid compacted edge along the exiting pavement.
- Item 2:** This item was an overrun of 111.4 Tons. Prior to the placement of new asphalt, the pavement was saw cut at the existing white line (at STA 15+40 to STA 20+61 RT) to remove old failing, and fallen apart asphalt. This section which was approx. 521 LF at approximately 1' wide – which accounted for the majority of the overrun of new Asphalt Base Pavement. Additional tonnage was placed approximately 6" wider from STA 20+58 to STA 28+70 LT. This small section of widening was paved wider as the concrete curb and gutter was not poured in place yet, and curb and gutter will be saw-cut and poured adjacent to the existing asphalt.
- Item 3:** This item was an underrun of 1 LS of Temporary Shoring. The plans had a line item for temporary shoring for Stage 1 of the traffic control plan. However, the contractor elected not to use temporary shoring during this phase of the project, and it was no longer needed.

Change Order No. 2
County Jefferson
Route Seckman Road
Project No. STP-7202 (604)

APPROVED AS TO FORM

ATTEST: Jeannine Goff
COUNTY CLERK

[Signature]
COUNTY COUNSELOR

Shelley Blankenship
DEPUTY CLERK

I hereby certify under section 50.660 RSMo there is either: (1) a balance of funds, otherwise unencumbered, to the credit of the appropriation to which the obligation contained herein is chargeable, and a cash balance otherwise unencumbered, in the treasury, to the credit of the funds from which payment is to be made, each sufficient to meet the obligation contained herein; or (2) bonds or taxes have been authorized by vote of the people and there is a sufficient unencumbered amount of the bonds yet to be sold or of the taxes levied and yet to be collected to meet the obligation in case there is not a sufficient unencumbered cash balance in the treasury.

Kristy [Signature]
COUNTY AUDITOR

Change Order #1 – Reasons Attachment

Item 1: Update Federal Wage Rate Determination – No contract unit price. No cost change order.

Description: Update the Federal Wage Rate Determination in the contract to the determination that was current as of 10 days prior to the time of letting, June 6th, 2023. The Federal Wage Rate Determination adjustment is from Modification #5 (Publication Date 4/14/2023) to Modification #7 (Publication Date 05/26/2023). See attached Wage Rate Determination MO2023001 Modification #7.

Change Order #1 – Reasons Attachment

Item 1: Update Federal Wage Rate Determination – No contract unit price. No cost change order.

Description: Update the Federal Wage Rate Determination in the contract to the determination that was current as of 10 days prior to the time of letting, June 6th, 2023. The Federal Wage Rate Determination adjustment is from Modification #5 (Publication Date 4/14/2023) to Modification #7 (Publication Date 05/26/2023). See attached Wage Rate Determination MO2023001 Modification #7.